

**Hamilton Boulevard Extension
1991 Land Reserve Route with Refinements**

Activity	Schedule		Estimated Cost	Resource	Comments
	Start	Finish			
Prepare Information Package for stakeholders	Jan 22	Jan 31		Quest Team	Distribute to Stakeholders
City CASM Presentation	Distribute Feb 1 & 2			City/YTG/Quest	Present Information Package to CASM
Stakeholder Consultation	Jan 31			Quest Eng (team)	Follow up with previous stakeholder groups
Public Consultation	Feb 5	Feb 9		Quest Eng (team) and Program Manager	Propose 2 meetings on different nights to capture all public.
Review predesign for new alignment.	Feb 13 to 15			Quest and team	Confirm no major obstacles to proposed alignment
Desk Top Geotechnical Review	Feb 5	Feb 22		JR Paine	
Update Heritage Assessment	Feb 5	Feb 22		Chris Thomas	
Revise preliminary engineering concept	Feb 26	Mar 23		Quest Team	
Complete geotechnical field drilling as required	Feb 26	Mar 23		JR Paine	Selective Drilling without clearing
Update Engineering Pre-design report; Socio-economic Impact Assessment & Environmental Assessment Report	Feb 26	Apr 15		Quest Team	
Revise Class 'C' Cost Estimate	Mar 26	April 1		Quest Team	Revised as per predesign review
Final Confirmation To Complete Detailed Design	April 2007			City & YTG	
Submit YESA Form 1	May 1 2007			YTG/Quest	60-90 Day review period
Complete detailed design & tender packages	April/May/June 2007			Quest Team	
Clearing & grubbing tender ? Clearing /grubbing	July 2007 August – November 2007				Complete clearing / grubbing in 07
Road construction tender ? Rough grading / base gravel	Sept 2007 Oct 07 – July 08				Complete stripping/blasting in fall 07 Commence rough grading spring 08
Paving Tender ?	Feb 08				
1 st lift Paving Construction	Aug 08 – Sept 08				Complete 1 st lift paving fall 08
2 nd lift Paving Construction	June 09 – July 09				Complete 2 nd lift paving summer 09
Turn Over to City	August 09				